

KARAIKAL MUNICIPALITY

KARAIKAL

Sl. No.	Name of the Scheme	Year	Name of the Work	Estimate Cost	G.O. No & Date	Sanction Amount	Work order No. & date	Tendered amount & percentage	Name of the contractor	Date of Commencement as per agreement	Date of Completion as per agreement	Actual date commencement	Actual date of completion	Expenditure upto date 22-07-2018	Asset Details	Geo-Tagging			Physical Progress
																Latitude	Longitude	Hyperlink	
Constituency : North																Latitude	Longitude	Hyperlink	
1	LAD GIA	2016-17	Construction of Cow shed in compost yard at Paravaipet dumping site, Karaikal	7,40,000	26/LAS/A1/16-17, dt. 22.12.16	5,61,616	28-4/KM/D4/Wrs/ 17-18, dt.22.01.18	5,52,215/- 18.25% (BW)	M/S.Manoj Const	02.02.18	01.05.18	15.06.18	-	-	Cow shed - 75 Sq.m.	10°55'57.52"N	79°50'50.78"E	https://www.google.co.in/maps/place/10°55'57.52"N+79°50'50.78"E	Work in Progress
2	MLA LAD	2016-17	Improvements to the Karumathi mandapam at Thirunallar road in Karaikal.	18,50,000	187/DIR/LAD/ PA/ 2015, dt. 18.03.15	16,77,898	28-1/KM/D4/Wrs/ MLA(S)/2015, dt.28.12.15	16,49,345/- 9.39%	K.S.Sivakumar	08.01.16	07.07.16	11.01.16	-	7,34,048	Improvement Work	10°55'22.91"N	79°49'43.87"E	https://www.google.co.in/maps/place/10°55'22.91"N+79°49'43.87"E	Work in Progress
3	MLA LAD	2016-17	Providing BT road and drain facilities to the Balakrishna Nagar, Karaikal.	11,27,000	187/LAS/ 2015, dt. 18.03.15	10,87,013	28-1/KM/D4/Wrs/ 17-dt.04.05.17	10,36,650/- 3.71% (BW)	S.Swaminathan	14.05.17	13.11.17	24.10.17	-	6,58,821	BT Road with Side Drain - 143m	10°55'53.54"N	79°50'27.23"E	https://www.google.co.in/maps/place/10°55'53.54"N+79°50'27.23"E	Work in Progress
4	MLA LAD	2016-17	Providing BT road and drain facilities to the NVS Nagar, Karaikal.	7,68,000	3323/LAD/PUDA/Co rpus Fund/16-17, dt. 07.03.17	7,03,138	28-1/KM/D4/Wrs/ 17-dt.12.06.17	6,69,220/- 8.84% (BW)	V.P.J.Const.	22.06.17	21.12.17	28.08.17	29.05.18	6,68,683	BT Road with Side Drain - 105m	10°56'5.73"N	79°50'10.55"E	https://www.google.co.in/maps/place/10°56'5.73"N+79°50'10.55"E	Completed
5	MLA LAD	2016-17	Construction of Culver in Annusamy Vaikal Near Kamarajar salai extension and near Western Bye pass road in Karaikal	6,45,000	3323/LAD/PUDA/Co rpus Fund/16-17, dt. 07.03.17	5,24,757	28-1/KM/D4/Wrs/ 2017, dt.06.06.17	4,92,024/- 19.64% (BW)	K.Kavitha	16.06.17	15.10.17	06.09.17	12.03.18	4,72,434/-	RCC Culvert - 2 Nos.	10°56'11.62"N 10°56'14.56"N	79°50'19.86"E 79°49'34.61"E	https://www.google.co.in/maps/place/10°56'11.62"N+79°50'19.86"E https://www.google.co.in/maps/place/10°56'14.56"N+79°49'34.61"E	Completed
6	MLA LAD	2016-17	Providing BT road and drain facilities to the vallalar Nagar (Left out portion) in Karaikal.	27,50,000	3323/LAD/PUDA/Co rpus Fund/16-17, dt. 07.03.17	26,36,009	28-1/KM/D4/Wrs/ 2017, dt.31.05.17	25,51,280/- 4.28% (BW)	S.Swaminathan	11.06.17	10.12.17	24.10.17	-	-	BT Road with Side Drain - 332m	10°55'49.05"N	79°50'8.95"E	https://www.google.co.in/maps/place/10°55'49.05"N+79°50'8.95"E	Work in Progress
7	MLA LAD	2016-17	Providing drain and Cement Concrete pavement to the "Omakula" road in Karaikovilpathu, in Karaikal	39,50,000	3(1)/LAD/PLng.A/20 16-17, dt. 16.02.17	32,65,583	28-4/KM/D4/Wrs/ 18-19, dt.28.06.18	32,06,140/- 17.01%(BW)	S. Senthil Kumar	09.07.18	08.01.19	12.07.18	-	-	CC Pavement - 860 Sq.m.	10°56'4.52"N	79°49'45.39"E	https://www.google.co.in/maps/place/10°56'4.52"N+79°49'45.39"E	Work in Progress
8	MLA LAD	2016-17	Providing LED Street Lights in to the "Omakulm" road in Karaikovilpathu in Karaikal.	5,00,000	3(1)/LAD/PLng.A/20 16-17, dt. 16.02.17	4,63,739	28-4/KM/D4/Wrs/ 17-18, dt.15.02.18	4,59,250/- 5.19% (BW)	R.Sakthivel	25.02.18	24.05.18	12.07.18	-	-	LED Street Light - 6 Nos.	10°56'4.52"N	79°49'45.39"E	https://www.google.co.in/maps/place/10°56'4.52"N+79°49'45.39"E	Work in Progress
9	MLA LAD	2017-18	Providing BT road and the drain facilities to the MIG Housing Board Colony "Opposite to Anna Arts College" in Karaikal	12,23,000	3(1)/LAD/2017-18, dt. 07.03.18	11,04,560	28-4/KM/D3/Wrs/ 18-19/03, dt.28.06.18	10,81,730/- 9.24% (BW)	S.Senthilkumar	09.07.18	08.01.19	-	-	-	BT Road with Drain - 90m CC Road - 50m	10°56'17.48"N	79°49'47.11"E	https://www.google.co.in/maps/place/10°56'17.48"N+79°49'47.11"E	Yet to Start
10	MLA LAD	2017-18	Formation of roads to "Arul Nagar" Koilpathu, in Karaikal	12,60,000	3(1)/LAD/2017-18, dt. 07.03.18	12,95,205	28-4/KM/D3/Wrs/ 18-19/04, dt.28.06.18	12,75,820/- 3.56%(AW)	S.Kanthakumar	09.07.18	08.01.19	18.07.18	-	-	BT Road - 230 m	10°56'11.12"N	79°50'11.20"E	https://www.google.co.in/maps/place/10°56'11.12"N+79°50'11.20"E	Work in Progress
11	MLA LAD	2017-18	Providing road and drain facilities to the MMG road, 7th cross street and to Thiruvalluvar Salai from MMG Nagar 7th cross street to Annusamy vaikkal in Karaikal	16,55,000	3(1)/LAD/2017-18, dt. 07.03.18	16,07,113	28-4/KM/D4/Wrs/ 18-19/11, dt.28.06.18	15,61,070/- 2.30% (BW)	S.Kanthakumar	09.07.18	08.11.18	19.07.18	-	-	BT Road - 1660 Sq.m	10°56'7.43"N	79°50'4.55"E	https://www.google.co.in/maps/place/10°56'7.43"N+79°50'4.55"E	Work in Progress
12	TCP	2015-16	Improvements to the New Bus stand Karaikal.	75,00,000	102/2015-Hg, dt. 29.10.15	55,93,480	28-1/KM/D4/Wrs/ TCP(N)/2015, dt.05.02.16	54,20,281/- 15.00% (BW)	M/S.Arun Construction	15.02.16	14.08.16	06.01.17	-	16,44,187/-	Repair Work	10°55'54.79"N	79°49'56.68"E	https://www.google.co.in/maps/place/10°55'54.79"N+79°49'56.68"E	Work in Progress
13	TCP	2016-17	Construction of Shed for segregation of recycable waste on compost yard at paravaipet dumping site, in Karaikal	30,00,000	10/2017-Hg, dt. 03.02.17	20,73,120	28-1/KM/D4/Wrs/ 17-dt,14.06.17	20,46,845/- 18.90% (BW)	P.Chandiran	24.06.17	23.09.17	14.11.17	-	18,08,803	Shed - 378 Sq.m GI Sheet Roof Shelter	10°55'56.79"N	79°50'50.90"E	https://www.google.co.in/maps/place/10°55'56.79"N+79°50'50.90"E	Work in Progress
14	TCP	2016-17	Providing Bifurcating fence between compost yard and garbage dump site at paravaipet Karaikal.	14,98,000	10/2017-Hg, dt. 03.02.17	11,56,571	28-1/KM/D4/Wrs/ 17-dt,14.06.17	11,43,029/- 23.00% (BW)	J.Sivakumar	24.06.17	23.09.17	03.10.17	-	7,71,868		10°55'55.08"N	79°50'48.05"E	https://www.google.co.in/maps/place/10°55'55.08"N+79°50'48.05"E	Work in Progress
15	Science and Technology	2017-18	Installation of Bio-Methanation Plant of 1 TPD Capacity as Per BARC's Nisargruna technology in Resource Recovery Park at Paravaipet, Karaikal.	29,63,000	27/LAS/2008, dt. 25.11.2008	28,78,000/-	28-1/KM/D4/Wrs/2017, dt 04.09.17	28,78,000/- 0.69% (BW)	M/S.Alter Energy System	13.09.17	12.01.18	19.01.18	-	21,83,375	Bio-Methanation Plant of 1 TPD Capacity - 1 Nos.	10°55'55.76"N	79°50'50.82"E	https://www.google.co.in/maps/place/10°55'55.76"N+79°50'50.82"E	Work in Progress

Constituency : South																			
18	MLA LAD	2016-17	Providing road facilities to Lakshmi kalyan Nagar at Patchoor, Karaikal.	10,50,000	187/ 2015, dt. 18.03.15	9,54,451	28-1/KM/D4/Wrs/ 17, dt.12.05.17	9,17,350/- 8.98% (BW)	V.P.J.Construction	22.05.17	21.09.17	03.08.17	29.05.18	8,70,502	BT Road - 265m	10°55'36.05"N	79°49'15.43"E	https://www.google.co.in/maps/place/10°55'36.05"N+79°49'15.43"E	Completed
19	MLA LAD	2016-17	Providing drainage and drain facilities at Jubaitha Nagar in Karaikal.	22,00,000	187/ 2015, dt. 18.03.15	18,56,419	28-1/KM/D4/Wrs/2017	17,94,100/- 16.07% (BW)	K.Kavitha	15.05.17	14.11.17	23.08.17	-	9,90,401	L drain - 790m U drain - 164m	10°55'33.76"N	79°50'13.73"E	https://www.google.co.in/maps/place/10°55'33.76"N+79°50'13.73"E	Work in Progress
20	MLA LAD	2016-17	Improvements to the Polican Street and Polican Mudukku in Karaikal	20,00,000	3(1)/LAD/PLng.A/2016-17, dt. 16.02.17	17,70,158	28-4/KM/D4/Wrs/ 17-18, dt.22.01.18	17,61,156/- 10.25% (BW)	M/S.Sakthi Engg	02.02.18	01.06.18	21.02.18	-	-	BT Road - 415m Drain Wall - 420m	10°54'47.63"N	79°50'13.48"E	https://www.google.co.in/maps/place/10°54'47.63"N+79°50'13.48"E	Work in Progress
21	MLA LAD	2016-17	Providing B.T road and drain facilities at Market Street from Bharathiyar road to Thirunallar road in Karaikal	26,00,000	3(1)/LAD/PLng.A/2016-17, dt. 16.02.17	24,07,558	28-4/KM/D4/Wrs/ 17-18, dt.22.01.18	23,61,545/- 6.89% (BW)	S.Kanthakumar	02.02.18	01.06.18	02.01.18	-	-	BT Road - 296m Side Drain - 155m	10°55'19.96"N	79°49'53.07"E	https://www.google.co.in/maps/place/10°55'19.96"N+79°49'53.07"E	Work in Progress
22	MLA LAD	2016-17	Construction of Bus Shelter at Beach road, Karaikal	7,59,000	3(1)/LAD/PLng.A/2016-17, dt. 16.02.17	7,44,774	28-4/KM/D4/Wrs/ 17-18, dt.22.01.18	7,42,056/- 0.81% (AB)	K.R.Nagendiran	02.02.18	01.07.18	18.04.18	-	-	Building - 22.35 Sq.m.	10°54'43.72"N	79°50'10.77"E	https://www.google.co.in/maps/place/10°54'43.72"N+79°50'10.77"E	Work in Progress
23	MLA LAD	2017-18	Providing Children Park at Chethilal Nagar in Karaikal	14,20,000	3(1)/LAD/2017-18, dt. 07.03.18	12,60,550	28-4/KM/D4/Wrs/ 18-19/07, dt.25.06.18	12,38,080/- 11.41% (BW)	M/S.Manoj Construction	06.07.18	05.12.18	-	-	-	Compound Wall - 75m Children's Basic Play equipment	10°54'54.55"N	79°50'14.97"E	https://www.google.co.in/maps/place/10°54'54.55"N+79°50'14.97"E	Yet to Start
24	MP LAD	2017-18	Filling the Weekly Sandhai area and approach road at Municipal Thidal in Thirunallar road, Karaikal	60,00,000	46/DRDA/EC/MPLAD S(16TH L.S)/2017-18/1141 dt. 08.03.2018	60,00,000	28-4/KM/D4/Wrs/ 18-19/01, dt.25.06.18	51,22,650/- 14.13% (BW)	K.Veeraian	06.07.18	05.11.18	04.07.18	-	-	U Drain - 150m Filling Area - 125mx62m	10°55'32.43"N	79°49'36.52"E	https://www.google.co.in/maps/place/10°55'32.43"N+79°49'36.52"E	Work in Progress
25	SWACHH BHARTH MISSION	2017-18	Providing fencing to the left out Portion and Providing Water Supply facilities to the resource recovery Park at Paravaipet	11,00,000	27/LAS/2008, dt. 25.11.2008	8,36,399	28-4/KM/D3/Wrs/ 18-19/10 dt.28.06.18	8,10,528/- 14.98% (BW)	J.Sivakumar	07.07.18	06.10.18	09.07.18	-	-		10°55'55.08"N	79°50'48.05"E	https://www.google.co.in/maps/place/10°55'55.08"N+79°50'48.05"E	Work in Progress
26	MLA LAD	2017-18	Providing Road facilities to the Murugaiya Pillai Nagar adjacent to Perunthalaivar Kamarajar Administrative Complex in Karaikal .	6,30,000	3(1)/LAD/2017-18, dt. 07.03.18	6,39,437	28-4/KM/D4/Wrs/ 18-19/05, dt.25.06.18	6,20,940/- 2.25% (AB)	A.Abdul Haleem	06.07.18	05.11.18	-	-	-	BT Road - 190m	10°54'36.54"N	79°50'7.35"E	https://www.google.co.in/maps/place/10°54'36.54"N+79°50'7.35"E	Yet to Start
27	TCP	2017-18	Improvements to Market street from Bharathiyar road to Kamarajar Salai in Karaikal	26,50,000	30/2017-Hg, dt. 16.05.2017	23,65,554	28-4/KM/D4//Wrs/TCP(s)/ 2017, dt.16.10.17	22,68,120/- 11.14% (BW)	S.Kanathakumar	26.10.17	25.02.18	03.01.18	-	750000	BT Road - 507m Side Drain Repair	10°55'20.73"N	79°50'6.27"E	https://www.google.co.in/maps/place/10°55'20.73"N+79°50'6.27"E	Work in Progress
28	TCP	2017-18	Improvements to the Duplex street in Karaikal	26,60,000	30/2017-Hg, dt. 16.05.2017	22,79,990	28-4/KM/D4//Wrs/TCP(s)/ 2017, dt.16.10.17	22,08,198/- 14.68% (BW)	S.Kanathakumar	26.10.17	25.02.18	05.03.18	-	-	BT Road - 975m Drain Wall - 400m	10°55'6.22"N	79°50'1.13"E	https://www.google.co.in/maps/place/10°55'6.22"N+79°50'1.13"E	Work in Progress
29	TCP	2017-18	Re Construction of damaged Culvert and Improvements to roads leading to Manchavazhipet in Karaikal (SCSP)	25,00,000	52/2017-Hg dt. 20.09.17	12,50,000	28-4/KM/D4/Wrs/ 17-18, dt.22.01.18	20,59,297/- 13.91% (BW)	K.Kavitha	02.02.18	02.06.18	09.05.18	-	-	Culvert - 2 Nos. Retaing Wall - 88m BT Road - 340m	10°54'9.00"N	79°48'18.55"E	https://www.google.co.in/maps/place/10°54'9.00"N+79°48'18.55"E	Work in Progress
31	SWACHH BHARTH MISSION	2016-17	Construction of shed for Vermi Composting in Compost yard at Paravipet dumping site, Karaikal.	14,95,000	7766/PUDA/SBM/(U)/SWM/17-18, dt. 05.09.17	14,95,000	28-4/KM/D4/Wrs/ 17-18, dt.15.02.18	11,91,865/- 16.73% (BW)	M/S.Manoj Const	25.02.18	24.05.18	05.05.18	-	-	Shed - 189 Sq.m	10°55'58.54"N	79°50'51.07"E	https://www.google.co.in/maps/place/10°55'58.54"N+79°50'51.07"E	Work in Progress
32	AMRUT	2016-17	Providing Childrens Park at Thiruvalluvar Nagar in Patchoor, Thirunallar road, Karaikal.	18,00,000	40/LAS/(SW)/2016-17, dt. 31.03.17	14,72,221	28-4/KM/D4/Wrs/ 17-18, dt.22.01.18	14,33,220/- 18.15% (BW)	M/S.Manoj Const	02.02.18	01.08.18	11.04.18	-	-	Compound Wall - 57m Pathway - 57m Fenching - 90m	10°55'39.15"N	79°49'24.05"E	https://www.google.co.in/maps/place/10°55'39.15"N+79°49'24.05"E	Work in Progress
33	SWACHH BHARTH MISSION	2016-17	Construction of Public toilet at Municipal Thidal in Karaikal	15,00,000	27/LAS/2008, dt. 25.11.2008	14,76,935	28-1/KM/D4/SB/2016-17, dt 30.01.17	14,72,755/- 1.54% (BW)	K.R.Nagendiran	09.02.17	08.08.17	03.07.17	13.11.17	14,69,620	Toilet Block - 34.9 Sq.m	10°55'29.75"N	79°49'38.53"E	https://www.google.co.in/maps/place/10°55'29.75"N+79°49'38.53"E	Completed